



	Errect Light Guage Steel Framing (First Floor)	6 days	Wed 7/26/23	Thu 8/3/23	239
	Errect Light Guage Steel Framing (Second Floor)	6 days	Thu 8/3/23	Fri 8/11/23	240
	Retail Space Topping Out (Milestone)	0 days	Sun 2/28/21	Sun 2/28/21	
05 31 23.50	Install Metal Roof Decking	2 days	Wed 7/26/23	Fri 7/28/23	239
06 16 43.10	Install Roof Underlayment Boards	1 day	Fri 7/28/23	Mon 7/31/23	245
07 25 10.10	Install Vapor Barriers	0.75 days	Mon 7/31/23	Mon 7/31/23	246
07 21 13.10	Install Ridgid Foam Board Insulation	1 day	Tue 8/1/23	Tue 8/1/23	247
06 16 43.10	Install 1/4" Cover Board	0.75 days	Wed 8/2/23	Wed 8/2/23	248
07 54 23.10	Install Fully Adehered TPO Roof Memdbrane	2 days	Wed 8/2/23	Fri 8/4/23	249
05 31 23.50	Install Metal Roof Decking	2 days	Wed 7/26/23	Fri 7/28/23	239
06 16 43.10	Install Roof Underlayment Boards	1.5 days	Fri 7/28/23	Mon 7/31/23	252
07 25 10.10	Install Vapor Barriers	0.75 days	Mon 7/31/23	Tue 8/1/23	253
07 21 13.10	Install Ridgid Foam Board Insulation	1 day	Tue 8/1/23	Wed 8/2/23	254
06 16 43.10	Install 1/4"Cover Board	0.75 days	Wed 8/2/23	Thu 8/3/23	255
07 54 23.10	Install Fully Adehered TPO Roof Memdbrane	2 days	Thu 8/3/23	Mon 8/7/23	256
	Install Architectural Roofing Pavers	5 days	Fri 8/4/23	Fri 8/11/23	250
		9.25 days	Tue 7/11/23	Mon 7/24/23	
06 16 43.10	Hang Exterior Gypsum Sheathing	3 days	Tue 7/11/23	Fri 7/14/23	233
07 25 10.10	Hang Exterior Control Barriers	0.75 days	Fri 7/14/23	Mon 7/17/23	262
	Install Brick Anchors	0 days	Mon 7/17/23	Mon 7/17/23	263
04 21 13.13	Hang Exterior Brick Facade	5 days	Mon 7/17/23	Mon 7/24/23	264
04 05 13.30	Finish Exterior Brick Facade	0.5 days	Mon 7/24/23	Mon 7/24/23	265
06 16 43.10	Hang Exterior Gypsum Sheathing	2 days	Thu 8/3/23	Mon 8/7/23	240
07 25 10.10	Hang Exterior Control Barriers	0.75 days	Mon 8/7/23	Mon 8/7/23	268
	Install Brick Anchors	0 days	Mon 8/7/23	Mon 8/7/23	269
04 21 13.13	Hang Exterior Brick Veneer	5.25 days	Tue 8/8/23	Tue 8/15/23	270
04 05 13.30	Finish Exterior Brick Veneer	0.5 days	Tue 8/15/23	Tue 8/15/23	271
08 41 13.20	Install Storefront Glazing/Entrance Frame System				

32 17 23.13

	Place N. Jackson Street median and east side of street curb and gutter formwork	1 day	Fri 12/29/23 Mon 1/1/24
	Pour Curb and Gutter Concrete	5 days	Mon 1/1/24 Mon 1/8/24 323
	Cure Curb and Gutter Concrete	1 day	Mon 1/8/24 Tue 1/9/24 324
	Place Sidewalk Formwork	3 days	Tue 1/9/24 Fri 1/12/24 325
	Place Sidewalk Steel Reinforcement	3 days	Fri 1/12/24 Wed 1/17/24 326
	Pour Sidewalk Concrete	3 days	Wed 1/17/24 Mon 1/22/24 327
	Cure Sidwalk Concrete	2 days	Mon 1/22/24 Wed 1/24/24 328
	Place N. Jackson Street crosswalk brick pavers	5 days	Wed 1/24/24 Wed 1/31/24 329
	Repave N. Jackson Street	2 days	Wed 1/31/24 Fri 2/2/24 330

